PROPOSAL FOR THE EXTENSION OF TENDER PERIOD FOR CONTRACT WORKS WHICH ARE NOT COMPLETE WITH IN DUE DATE

SL NO.	DETAILS	:	DESCRIPTION
1.	Name of Work	:	Construction of Organic Pits in Parks at Ward No.16 Jalahalli In RR Nagar Zone
2.	Amount of Sanctioned Estimate	:	0.96 Lakhs
3.	Administrative approval and Technical sanction(Authority with No and Date)		AS No:EE/Proj/RRN/AS/63/2017-18, Dt:16/02/2018 TS No: EE/RRN/TS/20/2017-18, Dt: 16/02/2018
4.	Entrustment Amount Rs.	:	0.94 Lakhs
5.	Name of Contractor Consultancy firm	:	KRIDL
6.	Agreement No. & date	:	EE(P)/RRN/A.G/84/2017-18 Dtd.09.03.2018
7.	Work order No. & date Letter of indent No. & Date	:	EE(P)/RRN/W.O/67/2017-18 Dtd.13-03-2018
8.	Time fixed for completion	:	90 days
9.	Date of application from the Contractor/Consultancy Firm requesting for Extension	:	31-05-2018
10.	Date of receipt of application in sub division	:	31-05-2018
11.	Whether time extended	:	Yes
12.	Progress achieved by the Contractor/Consultancy firm during the original period Programme (Rs. in Lakhs) : 37.¼Time 38.½ time 39.¾ time	:	80% Nil Nil Nil
	4.Completed Cost of work within the stipulated period (Measurement already recorded)	:	0.94 Lakhs
	5.Upto date progress	:	80% Nearing completion
13.	Due date from the Start of the work	:	13-03-2018
14.	Original Due date of completion of the work	:	13-06-2018
15.	Probable Date of completion of the work	:	31-01-2020
16.	Progress achieved during first extension	:	20% completed

17.	Time extension for which days applied	:	594 days
18.	Time extension recommended	:	Yes
19.	Whether original application of contractor/consultancy Firm enclosed	:	Yes
20.	The balance work to be executed	:	20%
21.	Approximate time required for completion of work	:	31-01-2020
22.	Work charge establishment expenditure incurred after expiry of the due date of completion	:	-
23.	Whether notice issued as per clause-2 of agreement. If so No:	:	No
24.	Whether reply received. If so what action Contractor Consultancy firm has taken	:	No
25.	Remarks of Asst. Executive Engineer	:	The delay in carry out the work is delayed due to MLA Election Code of Conduct at the above working areas. Hence the work is delayed so that, EOT is recommended up to 31-01-2020 without penalty.

Assistant.Engineer
Rajarajeshwari Nagara Projects
Bruhat Bangalore Mahanagara Palike

Assistant.Executive Engineer
Rajarajeshwari Nagara Projects
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Project division
RR nagara zone,
BBMP